### **Audited Project Financial Statements**

Project Number: 46293-004 Loan Number: 3194-CAM

Period covered: 1 January 2020 to 31 December 2020

Cambodia: Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project

Prepared by the Ministry of Tourism

For the Asian Development Bank Date received by ADB: 25 June 2021

The audited project financial statements are documents owned by the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff. These documents are made publicly available in accordance with ADB's Access to Information Policy and as agreed between ADB and the Government of Cambodia.

### ROYAL GOVERNMENT OF CAMBODIA MINISTRY OF TOURISM AND MINSITRY OF PUBLIC WORK AND TRANSPORT

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Combined Financial Statements and Combined Statement of Compliance for the year ended 31 December 2020



Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

### **Contents**

		Page
PARTI	COMBINED FINANCIAL STATEMENTS	
	Combined statement by the management	1
	Report of the independent auditors	2-4
	Combined statement of financial position	5
	Combined statement of receipts and expenditure	6
	Combined statement of advance account	7
	Notes to the combined financial statements	8 – 22
	Combined statement of withdrawals	17 – 19
	<ul> <li>Combined statement of budget versus actual expenditure</li> </ul>	22
PART II	INDEPENDENT ASSURANCE REPORT ON COMPLIANCE	
	Management assertion	23
	Independent reasonable assurance report	24 – 27
	Combined Statement of Compliance with the Financing Agreement	28 – 32

### **PARTI**

Combined Financial Statements for the year ended 31 December 2020 and Report of the Independent Auditors



### KINGDOM OF CAMBODIA Nation Religion King



ASIAN DEVELOPMENT BANK

GMS TIIG ADB Loan No.: 3194-CAM (COL)

 2021
 ***********************

### Combined statement by the management

We, the undersigned, do hereby state that in our opinion, the accompanying combined financial statements, which comprise the combined statement of financial position as at 31 December 2020, the combined statement of receipts and expenditure and the combined statement of advance account for the year then ended and notes, as set out on pages 5 to 22 of the Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ("the Project"), under the Asian Development Bank Loan No. 3194 - CAM (COL) and implemented by the Ministry of Tourism ("MOT") and the Ministry of Public Work and Transport ("MPWT") (collectively known as "the Executing Agency" or "EA"), are prepared, in all material respects, in accordance with the basis of accounting and the accounting policies described in Note 2 to the combined financial statements.

Signed on behalf of the Project's management:

H.E Sok Sokun

National Project Manager

Ministry of Tourism

Phnom Penh, Kingdom of Cambodia

Date: 31 Hay 2021

H.E Mak Sideth Project Director Ministry of Public work and Transport



KPMG Cambodia Ltd 4<sup>th</sup> Floor, Delano Center No. 144, Street 169, Sangkat Veal Vong Khan 7 Makara, Phnom Penh Kingdom of Cambodia +855 23 216 899 | kpmg.com.kh

### Report of the independent auditors To the Ministry of Economy and Finance Royal Government of Cambodia

### Opinion

We have audited the accompanying combined financial statements of the Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ("the Project"), under the Asian Development Bank Loan No. 3194 – CAM (COL) and implemented by the Ministry of Tourism ("MOT") and the Ministry of Public Work and Transport ("MPWT") (collectively known as "the Executing Agency" or "EA"), which comprise the combined statement of financial position as at 31 December 2020, the combined statement of receipts and expenditure and the combined statement of advance account for the year then ended and notes, comprising significant accounting policies and other explanatory information as set out on pages 5 to 22 (hereafter referred to as "combined financial statements").

In our opinion, the accompanying combined financial statements are prepared, in all material respects, in accordance with the basis of accounting and the accounting policies as described in Note 2 to the combined financial statements.

### Basis for Opinion

We conducted our audit in accordance with Cambodian International Standards on Auditing ("CISAs"). Our responsibilities under those standards are further described in the *Auditors' Responsibilities for the Audit of the Combined Financial Statements* section of our report. We are independent of the Project in accordance with the ethical requirements that are relevant to our audit of the combined financial statements in Cambodia, and we have fulfilled our other ethical responsibilities in accordance with these requirements. We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our opinion.



### Emphasis of Matter - Basis of Accounting and Restriction on Use

We draw attention to Note 2 to the combined financial statements, which describes the basis of accounting and the accounting policies adopted by the Project. The combined financial statements are prepared for the information of and use by the management of the Project, the Ministry of Economy and Finance ("MEF") and the Asian Development Bank ("ADB"). As a result, the combined financial statements may not be suitable for another purpose. Our audit report is intended solely for the management of the Project, MEF and ADB and should not be used by other parties other than the management of the Project, MEF and ADB. Our opinion is not modified in respect of this matter.

### Responsibilities of Management and Those Charged with Governance for the Combined Financial Statements

Management is responsible for the preparation of the combined financial statements in accordance with the basis of accounting and the accounting policies described in Note 2 to the combined financial statements, and for such internal control as management determines is necessary to enable the preparation of combined financial statements that are free from material misstatements, whether due to fraud or error.

In preparing the combined financial statements, management is responsible for assessing the EA's ability to continue as a going concern, disclosing, as applicable, matters related to going concern and using the going concern basis of accounting unless management either intends to cease operations or has no realistic alternative but to do so.

Those charged with governance are responsible for overseeing the Project's financial reporting process.

### Auditors' Responsibility for the Audit of the Combined Financial Statements

Our objectives are to obtain reasonable assurance about whether the combined financial statements as a whole are free from material misstatement, whether due to fraud or error, and to issue an auditors' report that includes our opinion. Reasonable assurance is a high level of assurance, but is not a guarantee that an audit conducted in accordance with CISAs will always detect a material misstatement when it exists. Misstatements can arise from fraud or error and are considered material if, individually or in the aggregate, they could reasonably be expected to influence the economic decisions of users taken on the basis of these combined financial statements.

As part of an audit in accordance with CISAs, we exercise professional judgment and maintain professional skepticism throughout the audit. We also:

Identify and assess the risks of material misstatement of the combined financial statements, whether due to fraud or error, design and perform audit procedures responsive to those risks, and obtain audit evidence that is sufficient and appropriate to provide a basis for our opinion. The risk of not detecting a material misstatement resulting from fraud is higher than for one resulting from error, as fraud may involve collusion, forgery, intentional omissions, misrepresentations, or the override of internal control.



- Obtain an understanding of internal control relevant to the audit in order to design audit
  procedures that are appropriate in the circumstances, but not for the purpose of expressing an
  opinion on the effectiveness of the Project's internal control.
- Evaluate the appropriateness of accounting policies used and the reasonableness of accounting estimates and related disclosures made by management.
- Conclude on the appropriateness of management's use of the going concern basis of accounting and, based on the audit evidence obtained, whether a material uncertainty exists related to events or conditions that may cast significant doubt on EA's ability to continue as a going concern. If we conclude that a material uncertainty exists, we are required to draw attention in our auditors' report to the related disclosures in the combined financial statements or, if such disclosures are inadequate, to modify our opinion. Our conclusions are based on the audit evidence obtained up to the date of our auditors' report. However, future events or conditions may cause the EA to cease to continue as a going concern.

We communicate with those charged with governance regarding, among other matters, the planned scope and timing of the audit and significant audit findings, including any significant deficiencies in internal control that we identify during our audit.

For KPMG Cambodia Ltd

Guek Teav

Phnom Penh, Kingdom of Cambodia

31 May 2021

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 - CAM (COL)

### Combined statement of financial position as at 31 December 2020

	Note	As at 31 December 2020 US\$	As at 31 December 2019 US\$
Current assets			
Cash and bank balance Advances Amount due from EA	3 4	250,974 8,701 - 259,675	137,675 2,379 14 140,068
Represented by:			
Fund balance at end of the year		259,675	140,068
Sholan		Oh	

H.E Sok Sokun National Project Manager Ministry of Tourism

H.E Mak Sideth Project Director Ministry of Public Work and Transport

Phnom Penh, Kingdom of Cambodia

Date: 31 Hay 2024

5

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

### Combined statement of receipts and expenditure for the year ended 31 December 2020

	Note	Year ended 31 December 2020 US\$	Year ended 31 December 2019 US\$	Cumulative period from 30 March 2015 to 31 December 2020 US\$
Receipts				
Asian Development Bank Royal Government of Cambodia	5 (a) 5 (b)	3,473,303 31,805	1,285,344 57,525	8,317,443 332,065
		3,505,108	1,342,869	8,649,508
Expenditure by Disbursement category	6			
Civil works	7	2,729,445	515,996	3,799,802
Equipment and vehicles	8	-	383,590	656,026
Consulting services	9	444,235	214,972	2,053,070
Capacity building and training	10	56,161	259,708	954,783
Recurrent costs	11	100,099	150,711	787,252
Interest charge	5 (a)	55,561	35,152	138,900
		3,385,501	1,560,129	8,389,833
Excess/(Deficit) of receipts over ex	penditure	119,607	(217,260)	259,675
Fund balance at beginning of the y	ear	140,068	357,328	-
Fund balance at end of the year	ear	<u>259,675</u>	140,068	

H.E Sok Sokun

National Project Manager Ministry of Tourism H.E Mak Sideth

Project Director

Ministry of Public Work and Transport

Phnom Penh, Kingdom of Cambodia

Date: 31 Nay 2021

The accompanying notes form an integral part of these combined financial statements.

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

### Combined statement of advance account for the year ended 31 December 2020

	Note	Year ended 31 December 2020 US\$	Year ended 31 December 2019 US\$	Cumulative period from 30 March 2015 to 31 December 2020 US\$
Receipts				
Asian Development Bank	5 (a)	338,240	734,518	4,111,538
Expenditure by Disbursement category	6			
Civil works Equipment and vehicles Consulting services Capacity building and training Recurrent costs	7 8 9 10 11	94,178 56,161 56,239 206,578	170,337 168,040 214,972 259,708 99,191 912,248	458,004 280,876 1,703,013 954,783 458,457 3,855,133
Excess/(Deficit) of receipts over exp	enditure	131,662	(177,730)	256,405
Fund balance at beginning of the ye	ar ·	124,743	302,473	
Fund balance at end of the year		256,405	124,743	
Represented by:				
Cash and bank balances Advances Amount due from EA	3 4	247,704 8,701 	122,350 2,379 14	
Fund balance at end of the year		256,405	124,743 Ohu	

H.E Sok Sokun

National Project Manager

Ministry of Tourism

H.E Mak Sideth

Project Director

Ministry of Public Work and Transport

Phnom Penh, Kingdom of Cambodia

Date: 31 May 2021

The accompanying notes form an integral part of these combined financial statements.

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Note to the combined financial statements for the year ended 31 December 2020

These notes form an integral part of, and should be read in conjunction with, the accompanying combined financial statements.

### 1. Background and activities

The Loan Agreement No. 3194 – CAM (COL) for Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ("the Project") between the Asian Development Bank ("ADB") and the Royal Government of Cambodia ("RGC") (represented by the Ministry of Economy and Finance) was signed on 18 December 2014, where by the ADB agreed to offer loan amounting to Special Drawing Rights 12,170,000 equivalent to US\$18 million at the time of loan negotiation and RGC will contribute US\$0.77 million (about 4.1% of total costs of the Project) to cover government staff salaries and inkind expenditure. The Project is estimated to be cost at US\$18.77 million.

The effective date of the Project was 30 March 2015 and the Project is expected to be completed by 30 June 2020. However, the Project was extended to 31 December 2021 according to the approved letter from ADB dated on 5 June 2020.

The Ministry of Tourism ("MOT") is the Executing Agency ("EA") or Project Coordination Unit ("PCU") for the Project responsible for the overall management of the Project, with the following Implementing Agencies ("IAs") or Project Implementation Units ("PIU"), namely Kampot, Kep, and Koh Kong ("the Participating Provinces").

During the special Project Administration Mission conducted in March 2020, it was recommended by MEF, MOT, MPWT and ADB at the project level that implementation of Kampot Pier subproject and PMCES contract should be directly managed by MPWT. This recommendation was officially endorsed by the Minister of Economy and Finance and the Minister of Tourism as indicated in MEF and MOT letters dated 21 May 2020 and 14 July 2020, respectively. The MPWT Component is expected to be completed by 31 December 2021.

The objective of the Project is to increase tourism receipts and tourism employment for men and women in the Participating Provinces. The Project shall comprise the following Outputs:

- (a) Improved last-mile tourism access infrastructure.
- (b) Improved environmental services in cross-border tourism centres.
- (c) Strengthened institutional capacity to promote inclusive tourism growth.
- (d) Effective project implementation and knowledge management.

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

### 1. Background and activities(continued)

ADB Loan No. 3194 – CAM (COL) is repayable in semi-annual instalments based on the principal amount of the loan on each 1 February and 1 August commencing on 30 March 2015 and ending on 1 August 2046. An interest rate of 1% per annum during the grace period prior to the payment of the first principal amount of the loan, and 1.5% per annum, thereafter, on the amount of loan withdrawn from the ADB and outstanding balance from time to time. The table below sets forth the categories of items of expenditure to be financed out of the proceeds of the ADB Loan No. 3194 – CAM (COL).

The allocation of amounts of the Loan to each such category are as follows:

		Category		ADB Financing
No.	ltern	Total Amount Allocated for ADB Financing (SDR) Category	Reallocate Amount Allocated for ADB Financing (SDR) Category	Percentage and Basis for Withdrawal from the Loan Account
1	Civil works	6,944,000	7,891,000	100% of total expenditure claimed
2	Equipment	713,000	763,000	100% of total expenditure claimed
3	Consulting services	1,091,000	1,866,712	100% of total expenditure claimed
4	Capacity building and training	1,100,000	663,000	100% of total expenditure claimed
5	Recurrent costs*	465,000	465,000	100% of total expenditure claimed
6	Interest charge	266,000	266,000	100% of amounts due
7	Unallocated	1,591,000	255,288	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
	Total	12,170,000	12,170,000	

<sup>\*</sup> Exclusive of salary allowance/ supplement for staff.

### 2. Significant accounting policies

### (a) Basis of accounting

The combined financial statements, which are expressed in the United States Dollars ("US\$"), have been prepared in accordance with a modified cash receipts and disbursements basis of accounting. This is a basis of accounting that is designed to meet the requirements of the Project; it is not designed to produce combined financial statements that are compatible with International Financial Reporting Standards.

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

### 2. Significant accounting policies (continued)

### (a) Basis of accounting (continued)

Under this basis of accounting, income is recognised when funds are received in cash and expenditure is recognised when payments are made rather than when it is incurred, except for the advance to staff and amount due from Project Implementation Unit are initially recognised as a receivable and only recognised as payments when they have been liquidated by supporting invoices.

The combined financial statements are prepared for the information of and use by the management of the Project, the Ministry of Economy and Finance and the Asian and Development Bank. As a result, the combined financial statements may not be suitable for another purpose.

### (b) Combined statement of advance account

The combined statement of advance account is prepared in accordance with the Loan Agreement, and is purely used to receive and disburse for expenditure financed by the ADB loan proceeds.

### (c) Non-expendable equipment

The cost of non-expendable equipment is charged to the combined statement of receipts and expenditure and statement of advance account upon acquisition. For control and management purposes, a memorandum account for non-expendable equipment is maintained by way of a non-expendable equipment listing.

### (d) Foreign currency transactions

The Project transacts its operations and maintains its accounting records primarily in United States Dollars ("US\$"). Transactions in currencies other than US\$ are converted into US\$ at the rates of exchange prevailing on the transaction dates. Cash and bank balances in currencies other than US\$ are translated into US\$ at the open market rates of exchange at the year end date. All foreign exchange differences are recognised in the statement of receipts and expenditure.

### (e) Interest charge

The interest charge by the ADB is accounted for in the combined statement of receipts and expenditure as receipts and corresponding expenditure.

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

### 2. Significant accounting policies (continued)

### (f) In-kind contribution

All in-kind contribution from RGC to the project is not accounted for in the combined statement of receipts and expenditure. In-kind contribution is disclosed in the combined financial statements for information only.

### 3. Cash and bank balances

_	As at	31 December 20	)20	As at		
	ADB US\$	RGC US\$	Total US\$	31 December 2019 US\$		
Cash on hand	1,227		1,227	830		
Cash at banks:  Advance account – ADB – EA  Advance account – Government	246,477	-	246,477	121,520		
Counterpart Fund		3,270	3,270	15,325		
	246,477	3,270	249,747	136,845		
	247,704	3,270	250,974	137,675		

### 4. Advances

	As at 31 December 2020 US\$	As at 31 December 2019 US\$
Advance to Project Implementation Unit (*) Advance account	8,701	2,379

<sup>(\*)</sup> This represents the advance from EA to each Project Implementation Unit as at year end.

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

### 5. Receipts

(a)	Asian Development Bank		Year ended 31 December 2020 US\$	Year ended 31 December 2019 US\$	Cumulative period from 30 March 2015 to 31 December 2020 US\$
	Initial advance Advance account	<b>(i)</b>	338,240	734,518	636,425 3,475,113
	Subtotal		338,240	734,518	4,111,538
	Direct payments Interest charge	(ii)	3,079,502 55,561	515,674 35,152	4,067,005 138,900
			3,473,303	1,285,344	8,317,443
(b)	Government counterpart fund				
	Advance account	(iii)	31,805	57,525	332,065

- (i) The receipts from Asian Development Bank Loan No. 3194 CAM (COL) were paid into the advance account co-held by the Ministry of Economy and Finance ("MEF") and the Ministry of Tourism at the National Bank of Cambodia. This is a separate bank account held exclusively for ADB Loan No. 3194 CAM (COL). The receipts were then disbursed to Project Implementation Units ("PIU") bank accounts at Kampot, Kep and Koh Kong.
- (ii) Direct payments represent payments made by ADB directly to the suppliers on behalf of the Project.
- (iii) The contribution from Royal Government of Cambodia was paid into Government Counterpart Fund's account held by the Ministry of Economy and Finance at the National Bank of Cambodia.

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

### 6. Payment by category and financier

Particulars		ADB		RGC	ပ	
	% of financing	Actual	ial	Actual	iai iff	Total
	%	\$SN	%	\$SN	%	NS\$
Civil works	100	2,729,445	100	f		2,729,445
Equipment and vehicles	100	1	100	ı	1	1
Consulting services	100	444,235	100	1	ı	444,235
Capacity building and training	100	56,161	100		1	56,161
Recurrent costs	100	56,239	26	43,860	4	100,099
Interest charge	100	55,561	100		1	55,561
Total payments – for year ended 31 December 2020	100	3,341,641	66	43,860	-	3,385,501
% of total project costs – for year ended 31 December 2020		18.56%		0.24%		18.81%
% of cumulative costs – for the period from 30 March 2015 to 31 December 2020		44.78%		1.83%		46.61%

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

### 7. Civil works

	Year ended 31 December 2020 US\$	Year ended 31 December 2019 US\$	Cumulative period from 30 March 2015 to 31 December 2020 US\$
Advance account Direct payments	- 2,729,445	170,337 345,659	458,004 3,341,798
Direct payments			
	2,729,445	515,996	3,799,802

### 8. Equipment and vehicles

	Year ended 31 December 2020 US\$	Year ended 31 December 2019 US\$	Cumulative period from 30 March 2015 to 31 December 2020 US\$
Vehicle	<u>-</u>	-	184,180
Office equipment	<del>-</del>	383,590	439,611
Office furniture	-		20,865
Other support costs			11,370
	_	383,590	656,026

### 9. Consulting services

	Year ended	Year ended	Cumulative period from 30 March 2015 to
	31 December 2020	31 December 2019	31 December 2020
	US\$	US\$	US\$
International consultants	431,195	163,721	1,754,243
National consultants	13,040	51,251	298,827
	444,235	214,972	2,053,070

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

### 10. Capacity building and training

	Year ended 31 December 2020 US\$	Year ended 31 December 2019 US\$	Cumulative period from 30 March 2015 to 31 December 2020 US\$
Institutional Strengthening of			•
Destination Management			
Organisation (DMO)	-	-	31,935
Preparation of Destination			,
Management Plan (DMP)	10,382	24,953	82,232
Heritage Protection, Management and			
Interpretation Program	-	5,038	47,372
Development of Tourism-Related Micro			
and Small Enterprises (MSEs)	_	14,584	126,800
Destination Marketing and Promotion			
Program	12,714	69,654	269,500
Public Health and Safety Promotion			
Program	1,105	29,428	103,391
Project training and monitoring	14,141	10,539	96,948
Social and Environmental Safeguards	-	8,035	18,050
Sub-regional activities	17,819	97,477	178,555
	56,161	259,708	954,783

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

### 11. Recurrent costs

	Note	Year ended 31 December 2020 US\$	Year ended 31 December 2019 US\$	Cumulative period from 30 March 2015 to 31 December 2020 US\$
ADB contribution				
Office running costs		11,497	12,032	79,184
Internet and communication		3,570	5,172	25,921
Staff outsourcing		21,246	33,520	161,538
Fuel and travelling costs		6,264	31,397	75,910
Daily subsistence allowance		13,662	17,070	115,904
		56,239	99,191	458,457
Government contribution				
Government staff In-kind expenditure on	(i) (ii)	43,860	51,520	265,795
Office rental	` ,	_	-	47,700
Utilities		<del>-</del>	<del>_</del>	15,300
		43,860	51,520	328,795
		100,099	150,711	787,252

<sup>(</sup>i) The government staff are staff who were appointed by the Ministry of Tourism with approval from the Ministry of Economy and Finance to work for the Project, which were fully funded by the Government Counterpart Fund.

<sup>(</sup>ii) The contribution in-kind by the RGC was not recorded in the statement of receipts and expenditure, effective from 1 January 2016.

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 — CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

## 12. Combined statement of withdrawals

Withdrawal Application Number	Request date	Currency	Civil	Equipment and vehicles	Consulting services	Capacity building and training	Recurrent costs	Interest	Advance	Total
2020								1		
ADB fund										
Advance account										
WA00025	31-Mar-20	ns\$	1	133,675	16,611	154,010	33,944	1	•	338 240
Direct payment										
WA00022	23-Jan-20	\$SN	719,802	1	1		ı	l	1	719.802
WA00024	20-Mar-20	ns\$	597,850	1	-	ľ	ı	. 1	ı	597,850
WA00026	31-Mar-20	nS\$	470,165	ı	1	F	į		1	470,165
WA00027	29-Jul-20	US\$	-	1	104,351	1	ı	. ,	ı	104,351
WA00029	14-Dec-20	ns\$	•	1	245,706	1	1		1	245.706
WA00030	15-Dec-20	US\$	989'98	ı	1	1	1	1	-	989'98
WA00031	10-Dec-20	nS\$	854,942	ı		-	ı	1	1	854,942
CAP	1-Aug-20	nS\$	1		ı	-	1	55,561	1	55,561
Sub-total (A)			2,729,445	133,675	366,668	154,010	33,944	55,561	1	3,473,303
RGC fund										
RGC fund	25-May-20	\$SN		ı		•	31,805		1	31,805
Sub-total (B)			I	I	•		31,805	r	1	31,805
Total Receipts (C=A+B)	B)		2,729,445	133,675	366,668	154,010	65,749	55,561	•	3,505,108

**Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project** ADB Loan No. 3194 – CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

## 12. Combined statement of withdrawals (continued)

Withdrawal Application Number	Request date	Currency	Civil	Equipment and vehicles	Consulting services	Capacity building and training	Recurrent costs	Interest	Advance	Total
2019						-				
ADB fund										
Advance account								-		
WA00013	3-May-19	\$SN	59,140	t	115,632	102,534	47,179	•	•	324,485
WA00015	19-Aug-19	\$SN	•	1	121,195	46,822	33,371	ı	1	201,388
WA00020	4-Dec-19	\$SN	•	34,365	70,558	68,050	35,672		•	208,645
Direct payment										
WA00014	3-Apr-19	\$SN	97,755	1	1	1	1	1	1	97,755
WA00017	16-Oct-19	\$SN	202,369	-	ľ	1	1		1	202,369
WA00018	31-Oct-19	\$SN	1	215,550	r	1	1		•	215,550
CAP	1-Aug-19	\$SN	1	1	1	t	1	35,152	ı	35,152
Sub-total (A)			359,264	249,915	307,385	217,406	116,222	35,152	ı	1,285,344
RGC fund										
RGC fund	25-Apr-19	\$SD	ı	1	1	ŀ	30,680	ľ	1	30,680
RGC fund	29-Nov-19	\$SN	1	ı	1	•	26,845	ı	•	26,845
Sub-total (B)			1		ı		57,525	1	1	57,525
Total Receipts (C=A+B)	8)		359,264	249,915	307,385	217,406	173,747	35,152	•	1,342,869
			7	_	1		•		_	

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 - CAM (COL)

Note to the combined financial statements (continued) for the year ended 31 December 2020

## 12. Combined statement of withdrawals (continued)

Withdrawal Application Number	Request date	Currency	Civil	Equipment and vehicles	Consulting services	Capacity building and training	Recurrent costs	Interest charge	Advance	Total
Cumulative period from 30 March 2015 to 31 December 2020	om 30 March 2 10	.015 to								
ADB fund		\$SN	3,629,467	654,651	1,952,285	898,103	407,612	138,900	636,425	636,425 8,317,443
RGC fund		\$SN	ι	1	t	ı	332,065	1	-	332,065
Total		\$SN	3,629,467	654,651	1,952,285	898,103	739,677	138,900	636,425	8,649,508

0

H.E Mak Sideth

Project Director Ministry of Public Work and Transport

Phnom Penh, Kingdom of Cambodia

National Project Manager

H.E Sok Sokun

Ministry of Tourism

Date: 31 Nay 2021

•

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Notes to the combined financial statements (continued) for the year ended 31 December 2020

### 13. Statement of disbursement

Details of statement of disbursement from ADB fund are as follows:

		Year ended 31 December 2020 US\$	Year ended 31 December 2019 US\$	Cumulative period from 30 March 2015 to 31 December 2020 US\$
ADB Fund claims during the yea	r			
Initial advance Direct payments Reimbursement Interest expense		3,079,502 338,240 55,561	734,518 515,674 35,152	636,425 4,067,005 3,475,113 138,900
Subtotal	(A)	3,473,303	1,285,344	8,317,443
Total expenditure made				
during the year	(B)	3,385,501	1,560,129	8,389,833
Expenditure made out of				
Government Counterpart fund	(C)	(43,860)	(51,520)	(328,795)
Expenditure not yet claimed	(D)	(128,040)	(337,664)	(128,040)
Expenditure incurred in prior year				
but claims during the year	(E)	337,664	159,934	-
Initial advance utilised				
during the year	(F)	(77,962)	-	-
Initial advance not yet utilised	(G)	-	<del></del>	384, <del>44</del> 5
Advance in prior year, recognised a				
expense in current year	(H)		(45,535)	<u>-</u>
Total eligible expenditure claime	d ı			
(I=A=B+C+D+E+F+G+H)		3,473,303	1,285,344	8,317,443

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 – CAM (COL)

Notes to the combined financial statements (continued) for the year ended 31 December 2020

### 14. Commitment

As at 31 December, the Project had the following expenditure commitments:

	2020 US\$	2019 US\$
Contracted but not yet paid: Consulting services Civil works	- 5,748,893	434,024 8,368,004
•	5,748,893	8,802,028

### 15. In-kind contribution

The Project's management has identified and calculated in-kind contribution from the RGC to the Project based on guideline from the MEF as follows:

	Year ended 31 December 2020 US\$	Year ended 31 December 2019 US\$	Cumulative period from 30 March 2015 to 31 December 2020 US\$
Office space	141,024	55,296	355,980
Utilities	17,459	5,755	29,496
Salaries of project staff	175,332	144,372	897,190
	333,815	205,423	1,282,666

For the portion of in-kind contribution recorded in the combined statement of receipt and expenditure prior to 2016, refer to Note 11.

### Ministry of Public Work and Transport Ministry of Tourism

Greater Mekong Subregion Tourism Infrastructure for Inclusive Growth Project ADB Loan No. 3194 - CAM (COL)

Notes to the combined financial statements (continued) for the year ended 31 December 2020

# 16. Combined statement budgets versus actual expenditure

		Year ended	pej			Year ended	X		Com	Cumulative for the period from	period from	
9		31 December 2020	¥ 2020			31 December 2019	2019		30 Mar	sh 2015 to 31 L	30 March 2015 to 31 December 2020	
nescubnou	Budget	Actual	Variance	es	Budget	Actual	Variance	8	Budget	Actual	Variance	ę,
	\$SN	\$SN	\$SN	%	US\$	\$SN	\$Sn	%	\$SN	\$SN	\$SD	%
Civil works	2,969,086	2,729,445	239,641	8%	8,431,018	515,996	7,915,022	84%	18,024,105	3,799,802	14,224,303	79%
Equipment and vehicles	009'96	-	009'96	100%	792,778	383,590	409,188	25%	1,531,878	656,026	875,852	21%
Consulting services	422,304	444,235	(21,931)	%5~	502,338	214,972	287,366	21%	2,547,765	2,053,070	494,695	19%
Capacity Building and Training	143,700	56,161	87,539	61%	848,544	259,708	588,836	%69	2,363,875	954,783	1,409,092	%09
Recurrent Costs												
ADB contribution	71,400	56,239	15,161	21%	93,494	99,191	(5,697)	% <del>9</del>	481,496	458,457	23,039	2%
Government contribution	43,860	43,860	1	%0	46,020	51,520	(2,500)	-12%	395,915	328,795	67,120	17%
Interest charge	138,900	55,561	83,339	%09	1	35,152	(35,152)	-100%	138,900	138,900	1	%0
Total	3,885,850	3,385,501	500,349	13%	10,714,192	1,560,129	9,154,063	85%	25,483,934	8,389,833	17,094,101	%29

National Project Manager

H.E Sok Sokun

Phnom Penh, Kingdom of Cambodia

Ministry of Tourism

Date: 31 Nay 2021

Project Director Winistry of Public Work and Transport H.E Mak Sideth

Ų,